

Livermore Realignment Major Construction

Project Update – April 1, 2021

The Livermore Realignment Project includes new construction of an East Bay Community Based Outpatient Clinic (CBOC), an expanded Central Valley Community Based Outpatient Clinic, a new Central Valley 120-bed Community Living Center (CLC) and a procedure center in Palo Alto. Subsequent to the completion of these construction phases, this project will decommission the existing 113-acre VA Livermore Division campus. The authorized total project (estimated) cost of the project is \$427.7 million.

Project Scope:

- ***Central Valley Community Based Outpatient Clinic and Community Living Center:***

VA acquired 52-acres of land in San Joaquin County in September 2011, in French Camp to construct a new 158,000 square foot Community Based Outpatient Clinic and a 150,000 square foot, 120-bed Community Living Center, which will be collocated together on the same parcel. A new 3,300 square foot Central Plant and other infrastructure and support facilities to include logistic and engineering programs will also be constructed on this new campus. This new location will be conveniently sited next to San Joaquin General Hospital, adjacent to Interstate 5.



- ***East Bay Community Based Outpatient Clinic:*** VA acquired 9-acres of land in August 2011, within southern Alameda County in the City of Fremont to construct a new 35,000 square foot facility. The site was purchased to construct the new VA Fremont Community Based Outpatient Clinic. This new location is conveniently located on Auto Mall Parkway, between Interstate 680 and Interstate 880. Additionally, the projected site is within walking distance of the new Warm Springs BART station.

- *Palo Alto Division:* VA will renovate 30,000 square feet in Palo Alto's Building 100 bed tower to establish a specialty procedure center to consolidate minimally invasive procedures between Palo Alto and Livermore Division into a single state-of-the-art procedure center.
- *Livermore Decommission and Disposition:* The abatement and environmental remediation of the existing Livermore Division's 113 acre campus has been approved by VA to be added to the scope of the project prior to property disposition.

Funding: Total Estimated Cost: \$427.7 million

- FY10 Appropriations: \$55.4 million to acquire land and develop construction documents
- FY16 Appropriations: \$139.0 million for the construction of a CBOC, central utility plant, associated site work, off-site utilities, parking, and landscaping at French Camp
- FY18 Appropriations: \$117.3 million for the construction of the new Central Valley 80-bed CLC and all associated site work, utilities, parking, and landscaping; and enhanced floodplain mitigation at the Central Valley CBOC/CLC's
- FY21 Appropriations: \$143.3 million for the remaining 40-Bed CLC, the New Central Valley Engineering Logistics Building, the new East Bay CBOC / Central Plant; and all associated site work, utilities, parking, and landscaping

Milestone schedule information provided by US Army Corps of Engineers:

Recently Completed Milestones for Central Valley CBOC:

- November 2020 – Structural steel erection complete
- February 2021 – Steel and concrete decking all floors

Upcoming Milestones for Central Valley CBOC:

- May 2022 – Construction completion
- Spring 2023 – First Patient Day

Upcoming Milestones for Central Valley CLC:

- Summer 2022 – Construction Award Date
- Fall 2022 – Construction Start
- Fall 2024 – Construction Completion
- Spring 2025 (TBD) – First Patient Day

Upcoming Milestones for Central Valley Engineering Logistics Building (ELB):

- Fall 2022 (TBD) – Construction Award Date
- Spring 2024 (TBD) – Construction completion

Points of contact:

US Army Corps of Engineers
Jeremy Croft
Public Affairs Specialist
916-557-5100

Email: spk-pao@usace.army.mil

VA Office of Construction Facilities Mgt.
Sheila Nematollahi-Rad
Regional Director, Western
Region
562-522-4124

Email: sheila.nematollahi-rad@va.gov